

# **PROJECT INFORMATION SHEET**

# **U.S. ARMY CORPS OF ENGINEERS**

# **BUILDING STRONG**

## C-219-Oakland County Environmental Infrastructure

# Description

Oakland County is located in southeastern Michigan and includes a northern portion of the Detroit metropolitan area. This project implements the George W. Kuhn Combined Sewer Overflow Program, which includes numerous improvements to the existing system. The entire George W. Kuhn Drainage Improvement Project will be implemented through multiple construction contracts with a total cost of approximately \$144 million. The USACE has received a \$20 million authority to assist with infrastructure improvements. This element of the program consists of bank stabilization in the Red Run Drain.

## **Congressional Interest**

Bishop (MI-8), Levin (MI-9), Trott (MI-11), Lawrence (MI-14); Senator Peters (MI), Senator Stabenow (MI)

#### **Location Map & Picture**





#### **Non-Federal Project Sponsor**

Oakland County Water Resources Commissioner

## **Project Authority**

Section 219 of the Water Resources Development Act of 1992 (PL 102-580), as amended - Environmental Infrastructure.

Funding		<u>Total</u>		<u>Federal</u>		Non-Federal	
Current Working Estimate: Funds Allocated prior to FY17:	\$ \$	1,752,900 870,600	\$ \$	1,502,900 622,900	\$ \$	250,000 247,700	
E and W Funds Allocated prior to FY17: GLRI Funds Allocated prior to FY17: FY17 Energy and Water Allocation: FY17 GLRI Allocation:	\$\$\$	870,600 0 1,173,300	\$ \$ \$	622,900 0 880,000	\$ \$ \$	247,700 0 293,300	
	\$	0	\$	0	\$	0	
FY18 Budget:	\$	0	\$	0	\$	0	
Funds required to complete (>FY18):	\$	0	\$	0	\$	0	

## Stage

Design and Implementation

#### Status

Construction contract awarded September 29th, 2016. Contractor has completed tree removal and will wait for spring to mobilize. Project scheduled for completion in September 2017.