PROJECT INFORMATION SHEET

as of 24 FEB 04

PROJECT: Kinnickinnic River, Wisconsin

DESCRIPTION: The project consists of removing two (2) drop structures and approximately 11,075 feet of an existing concrete channel lining from downstream of 27th Street to just past 6th Street in Milwaukee, Wisconsin. The Kinnickinnic River watershed has a drainage area of approximately 31.8 square miles and eventually flows into Lake Michigan. The proposed project would restore the Kinnickinnic River channel to a more natural stream condition with meanders, shelter areas, and riffle pool complexes. Rocky and deeper water areas would be created in order to provide refuge for fish to feed and rest from predators, extreme currents, and summer sun. The removal of the drop structures would also improve upstream passage for spawning

CONGRESSIONAL INTEREST: Kleczka (D) WI-04, Feingold (D), Kohl (D)

LOCATION MAP & PICTURE:



NON-FEDERAL PROJECT SPONSOR: Milwaukee Metropolitan Sewerage District, Milwaukee, Wisconsin.

POC: Dave Fowler 414.277.6368.

PROJECT AUTHORITY: Section 206 of the Water Resources Development Act of 1996

FUNDING:

	<u>Total</u>		<u>Federal</u>		Non-Federal		
Current Working Estimate	\$	TBD					
Funds Expended prior to FY04	\$	16,500	\$ 1	6,500	\$	0	
Funds allocated in FY04	\$	0	\$	0	\$	0	
FY05 Budget	\$	0	\$	0			
Funds that could be used in FY05	\$	TBD					
Funds required to complete (> FY05)	\$	TBD					

SCHEDULE MILESTONES:

Project Initiated FY00
Preliminary Decision Document Approved TBD
Design Documentation Completed
Decision Document Approved
Project Cooperation Agreement Signed
Construction Contract Awarded
Construction Completed
Project Closed-Out

STATUS: The Preliminary Restoration Plan (PRP) was sent to the non-Federal sponsor, Milwaukee Metropolitan Sewerage District (MMSD), for comments on 18 December 2002. MMSD indicated that they wanted to change the scope of the project by splitting the project into two Section 206 projects. The Corps is waiting for MMSD to send in a new Section 206 request letter. Upon receipt of that letter, the Corps will initiate a new PRP and revise the PRP completed in December 02. However, because of budget constraints within the Section 206 program, no new Section 206 projects will be started in FY04.

PM: Charlie Uhlarik 313-226-6753 charles.a.uhlarik@lre02.usace.army.mil