



PROJECT INFORMATION SHEET

U.S. ARMY CORPS OF ENGINEERS

BUILDING STRONG

I-Ecorse Creek, MI

Description

The project is located along Ecorse Creek in Wayne County, Michigan. Due to the urbanization of the western portion of the Detroit area, storm and snowmelt flows have become problematic to the point that flooding is a common occurrence on Ecorse Creek.

Congressional Interest

Trott (MI-11), Dingell (MI-12), Conyers Jr. (MI-13); Senator Peters (MI), Senator Stabenow (MI)

Location Map & Picture



Non-Federal Project Sponsor

Wayne County

Project Authority

Section 101(a)(14), WRDA 1990 (PL 101-640), as amended

| Funding | Total | Federal | Non-Federal |
|--|----------------|----------------|--------------------|
| Current Working Estimate: | \$ 105,000,000 | \$ 73,000,000 | \$ 32,000,000 |
| Funds Allocated prior to FY17: | \$ 1,916,300 | \$ 1,916,300 | \$ 0 |
| E and W Funds Allocated prior to FY17: | \$ 1,916,300 | \$ 1,916,300 | \$ 0 |
| GLRI Funds Allocated prior to FY17: | \$ 0 | \$ 0 | \$ 0 |
| FY17 Energy and Water Allocation: | \$ 391,000 | \$ 391,000 | \$ 0 |
| FY17 GLRI Allocation: | \$ 0 | \$ 0 | \$ 0 |
| FY18 Budget: | \$ 0 | \$ 0 | \$ 0 |
| Funds required to complete (>FY18): | \$ 102,692,700 | \$ 70,692,700 | \$ 32,000,000 |

Stage

Feasibility

Status

A General Re-evaluation Report (GRR) has been prepared to review the authorized project and evaluate additional alternatives for feasibility and cost. The Agency Technical Review was completed in June of 2016. The Tentative Selected Plan Milestone occurred in December 2016. 2017 scheduled activities includes public review, Alternatives Milestone and preparation for Civil Works Review Board in December 2017. It is likely that the recommended project will require a new construction authorization due to changed scope and cost increases.

U.S. ARMY CORPS OF ENGINEERS - DETROIT DISTRICT

PM: Paul Powell, 313-226-2094, Paul.A.Powell@usace.army.mil

477 Michigan Ave., Detroit, MI 48226-2550

<http://www.lre.usace.army.mil>

Last Updated: 24-Feb-17