



PROJECT INFORMATION SHEET

U.S. ARMY CORPS OF ENGINEERS

BUILDING STRONG

I-Ecorse Creek, MI

Description

The project is located along Ecorse Creek in Wayne County, Michigan. Due to the urbanization of the western portion of the Detroit area, storm and snowmelt flows have become problematic to the point that flooding is a common occurrence on Ecorse Creek.

Congressional Interest

Trott (MI-11), Dingell (MI-12); Senator Peters (MI), Senator Stabenow (MI)

Location Map & Picture



Non-Federal Project Sponsor

Wayne County / North Branch Ecorse Creek Drainage District

Project Authority

Section 101(a)(14), WRDA 1990 (PL 101-640), as amended

Funding	<u>Total</u>	<u>Federal</u>	<u>Non-Federal</u>
Current Working Estimate:	\$ 22,000,000	\$ 14,300,000	\$ 7,700,000
Funds Allocated prior to FY17:	\$ 2,298,500	\$ 2,298,500	\$ 0
E and W Funds Allocated prior to FY17:	\$ 2,298,500	\$ 2,298,500	\$ 0
GLRI Funds Allocated prior to FY17:	\$ 0	\$ 0	\$ 0
FY17 Energy and Water Allocation:	\$ 0	\$ 0	\$ 0
FY17 GLRI Allocation:	\$ 0	\$ 0	\$ 0
FY18 Budget:	\$ 0	\$ 0	\$ 0
Funds required to complete (>FY18):	\$ 19,701,500	\$ 12,001,500	\$ 7,700,000

Stage

Feasibility

Status

Due to policy issues, the General Reevaluation Report is being converted into a Limited Reevaluation Report, updating the costs and economics of the approved 1988 report for construction of a retention basin. Assuming sponsor concurrence, the LRR is scheduled to be complete in the 3rd quarter of FY18.

U.S. ARMY CORPS OF ENGINEERS - DETROIT DISTRICT

PM: Paul Powell, 313-226-2094, Paul.A.Powell@usace.army.mil

477 Michigan Ave., Detroit, MI 48226-2550

<http://www.lre.usace.army.mil>

Last Updated: 20-Feb-18