



# PROJECT INFORMATION SHEET

U.S. ARMY CORPS OF ENGINEERS

BUILDING STRONG

## IIS-DLA Standby Generator Replacement Project, MI

### Description

The project is located in Battle Creek, Michigan. Replace emergency back-up generators with new models, replacing automatic switch gear, conductors, and panel boxes, as required. Provide emergency electrical power to all identified electrical circuits, to include, but not limited to, emergency lighting, computer network, elevators, and communications equipment.

### Congressional Interest

Amash (MI-3); Senator Peters (MI), Senator Stabenow (MI)

### Location Map & Picture



### Non-Federal Project Sponsor

Defense Logistics Agency (DLA)

### Project Authority

Interagency Agreement with Defense Logistics Agency (DLA)

<b>Funding</b>	<b>Total</b>	<b>Federal</b>	<b>Non-Federal</b>
Current Working Estimate:	\$ 3,000,000	\$ 3,000,000	\$ 0
Funds Allocated prior to FY17:	\$ 2,906,600	\$ 2,906,600	\$ 0
E and W Funds Allocated prior to FY17:	\$ 2,906,600	\$ 2,906,600	\$ 0
GLRI Funds Allocated prior to FY17:	\$ 0	\$ 0	\$ 0
FY17 Energy and Water Allocation:	\$ 0	\$ 0	\$ 0
FY17 GLRI Allocation:	\$ 0	\$ 0	\$ 0
FY18 Budget:	\$ 0	\$ 0	\$ 0
Funds required to complete (>FY18):	\$ 93,400	\$ 93,400	\$ 0

### Stage

Design

### Status

Fort Worth District is charged with completing the 100% design of this project, prior to Detroit District awarding and overseeing the construction. Current design stage is 80%, with scheduled 100% design complete in March 2017. Construction contract will be awarded in FY17.

U.S. ARMY CORPS OF ENGINEERS - DETROIT DISTRICT

PM: Jeffrey Follett, 313-226-2210, [Jeffrey.C.Follett@usace.army.mil](mailto:Jeffrey.C.Follett@usace.army.mil)

477 Michigan Ave., Detroit, MI 48226-2550

<http://www.lre.usace.army.mil>

Last Updated: 22-Feb-17