

PROJECT INFORMATION SHEET

PROJECT: Oak Creek, Wisconsin

DESCRIPTION: The project consists of the removal of three (3) drop structures (steel sheet pilings) located along Oak Creek, within the City of Oak Creek, Milwaukee County, Wisconsin. The drop structures were constructed to improve drainage or conveyance and provide grade control/velocity reduction. The drop structures are impediments to the movement of fish.

CONGRESSIONAL INTEREST: Kleczka (D) WI-04, Feingold (D), Kohl (D)

LOCATION MAP & PICTURE:



NON-FEDERAL PROJECT SPONSOR: Milwaukee Metropolitan Sewerage District, Milwaukee, Wisconsin.
POC: Debra Jensen 414.225.2143.

PROJECT AUTHORITY: Section 206 of the Water Resources Development Act of 1996

FUNDING:	<u>Total</u>	<u>Federal</u>	<u>Non-Federal</u>
Current Working Estimate	\$ 347,600	\$ 225,940	\$ 121,660
Funds Expended prior to FY04	\$ 218,500	\$ 218,500	\$ 0
Funds allocated in FY04	\$ 98,700	\$ 7,440	\$ 91,260
FY05 Budget	\$ 0		
Funds that could be used in FY05	\$ 0		
Funds required to complete (> FY05)	\$ 0		

SCHEDULE MILESTONES:

Project Initiated	MAY 99
Preliminary Decision Document Approved	SEP 99
Design Documentation Completed	FEB 03
Decision Document Approved	MAR 03
Project Cooperation Agreement Signed	APR 03
Construction Contract Awarded	AUG 03
Construction Completed	FEB 04
Project Closed-Out	AUG 04

STATUS: This project was constructed in February 04. Seeding and mulching will take place in the spring. Project closeout will occur in August 2004.

PM: Charlie Uhlarik 313-226-6753 charles.a.uhlarik@lre02.usace.army.mil