

# PROJECT INFORMATION SHEET

February 2007



**PROJECT NAME AND LOCATION:** Lakewalk Restoration, Duluth, MN

**AUTHORIZATION:** Section 103 of the River and Harbor Act of 1962, as amended.

**CONGRESSIONAL INTEREST:** Representative (DFL) James L. Oberstar (MN-8).

**PROJECT DESCRIPTION:** The rock revetment protecting Duluth's highly acclaimed Lakewalk Park and the adjacent railroad tracks owned by the St. Louis County Railroad Authority was severely eroded by the November 27, 2001 storm. The affected area begins at the end of the Corner-of-the Lake sheet piling retaining structure extending a distance of approximately 2,400 feet. The loss of heavy armor rock during the storm allowed wave action to erode large sections of the embankment supporting a boardwalk and asphalt trail. The repair of the boardwalk and asphalt pavement was estimated to cost about \$350,000 and is an unbudgeted expense. Storms in past years have also damaged the Lakewalk. Permanent and reliable lakeshore protection is needed.

**SUMMARIZED FINANCIAL DATA:**

	<u>Total</u>	<u>Federal</u>	<u>Non-Federal</u>
Current Working Estimate	\$ 100,000	\$ 100,000	\$ 0
Funds Allocation to prior to FY07	\$ 25,000	\$ 25,000	\$ 0
Funds allocated in FY07	\$ 0	\$ 0	\$ 0
FY08 Budget	\$ 0	\$ 0	\$ 0
Funds that could be used in FY08	\$ 0	\$ 0	\$ 0
Funds required to complete (>FY08)	\$ 0	\$ 0	\$ 0

**SCHEDULE MILESTONES:**

Project Initiated	OCT 02
Preliminary Decision Document Approved	SEP 04
Decision Document Approved	n/a
Design Documentation Completed	n/a
Project Cooperation Agreement Signed	n/a
Construction Contract Awarded	n/a
Construction Completed	n/a
Project Closed-Out	n/a

**STATUS:** The District's CAP Project Fact Sheet indicates that benefits are mainly recreational, thus the BCR is less than 1.0. The Fact Sheet recommended that the project be terminated.

**PROJECT MANAGER:** William A. Rito (313/226-6788), [william.a.rito@usace.army.mil](mailto:william.a.rito@usace.army.mil)