

PROJECT FACT SHEET
February 6, 2007

PROJECT: Cass River Spaulding Township, Michigan

DESCRIPTION: The project is located at the Cass River in Saginaw County between East (M-13) Street and Sheridan Road. The existing levees on the north and south sides of the Cass River (except for the portion completed in early 1999 by the Township) will be relocated away from the banks of the Cass River to create a floodway shelf for added capacity and for wetland mitigation. The Cass River has flooded nearby homes and businesses in Spaulding Township on an almost semi-annual basis for the past 30 years. During some of these floods traffic on major highways has been stopped, and at times has made emergency rescue services (fire and ambulance) impossible. The existing levees on the north and south sides of the Cass River (except for the portion completed in early 1999 by the Township) are in poor condition and portions appear to be unstable. In addition, the low top elevations of the existing levees do not adequately protect the area from flooding.

CONGRESSIONAL INTEREST: Camp (R) MI-4; MI Senators Levin (D) and Stabenow (D)

LOCATION MAP & PICTURE:



NON-FEDERAL PROJECT SPONSOR: Spaulding Township, (POC: John Tagget, 989-777-2007)

PROJECT AUTHORITY: Section 205 of the Flood Control Act of 1948, as amended.

FUNDING:

	<u>Total</u>	<u>Federal</u>	<u>Non-Federal</u>
Current Working Estimate	\$ 1,600,000	\$1,040,000	\$ 560,000
Funds allocated prior to FY07	\$ 256,669	\$ 256,669	\$ 0
Funds allocated in FY07	\$ TBD	\$ 0	\$ 0
FY08 Budget	\$ TBD	\$ 0	\$ 0
Funds that could be used in FY08	\$ 0	\$,0	\$ 0
Funds required to complete (> FY08)	\$ 90,131	\$ -469,869	\$ 560,000

STAGE: Project was approved to enter into Plans and Specifications by LRD.

STATUS: Project involves the design and construction of the dike on the south side of the Cass River. Environmental review and DPR will be completed in this phase. Plans and Specifications will be completed in FY07. Congressional language received to allow for \$345,000 in credit and real estate to proceed with construction regardless of Benefit to Cost. \$99,000 is creditable after it was found that the north dike was contaminated. NFS is working to resolve issues with the MDEQ permit.

PM: Patrick Kuhne, 313-226-6767, Patrick.Kuhne@Ire02.usace.army.mil