

PROJECT FACT SHEET
February 27, 2007

PROJECT: Genesee County, MI

DESCRIPTION: Genesee County is located in southeastern Michigan. The Genesee County Drain Commissioner (GCDC) provides sanitary sewer collection and treatment for a service area over 860 square miles, for 32 municipalities in 6 counties including Genesee, Oakland, Lapeer, Saginaw, Shiawassee and Livingston. The existing wastewater collection and treatment infrastructure has reached its planned capacity. The GCDC desires the design and construction of a rain gauge system to anticipate capacity stresses and design of the 22 miles Kearsley Creek Interceptor sewer system.

CONGRESSIONAL INTEREST: Kildee (D) MI-5

LOCATION MAP & PICTURE: N/A



NON-FEDERAL PROJECT SPONSOR: Genesee County Drain Commissioner (GCDC). POC is Tim Davidek, Chief of Operations & Maintenance, Water & Waste Services, (810) 732-7870 x103

PROJECT AUTHORITY: Section 219 of the Water Resources Development Act of 1992, as amended.

FUNDING:

	<u>Total</u>	<u>Federal</u>	<u>Non-Federal</u>
Current Working Estimate	\$ 2,689,042	\$2,016,781	\$ 672,260
Funds allocated prior to FY07	\$ 988,501	\$ 741,376	\$ 247,125
Funds allocated in FY07	\$ 0	\$ 0	\$ 0
FY08 Budget	\$ 0	\$ 0	\$ 0
Funds that could be used in FY08	\$ 800,000	\$ 600,000	\$ 200,000
Funds required to complete (> FY08)	\$ 1,100,541	\$ 825,405	\$ 425,135

STAGE: Design.

STATUS: Per Section 219 requirements, the work is undergoing design by contract. Design of Rain Gauge system is completed. PCA for construction has been executed and should be completed in FY2007. New design work identified for sewer infrastructure improvements. The Letter Report is complete and the Design Agreement executed in May 2006. FY08 fund will be used to continue the design work on the Kearsley Creek Interceptor (KCI).

PM: Patrick Kuhne, 313-226-6767, patrick.a.kuhne@lre02.usace.army.mil