

# **PROJECT INFORMATION SHEET**

## **U.S. ARMY CORPS OF ENGINEERS**

**BUILDING STRONG** 

# CAP-206-Honey Creek, Milwaukee, WI

## Description

Honey Creek is a small sub watershed of the larger Menomonee River watershed, located in southeast Wisconsin in the Milwaukee metropolitan area. The Project area is a 3,700 lineal feet (LF) reach of the Honey Creek in the area from approximately 500 feet upstream of Portland Avenue to the North Honey Creek Parkway crossing south of West Bluemound Road in Wauwatosa and Milwaukee, Wisconsin. This reach consists of a concrete channel that was installed as part of a flood reduction project built by the MMSD and Milwaukee County in the 1960's and it provides extremely limited habitat value.

#### **Congressional Interest**

Moore (WI-4), Sensenbrenner (WI-5); Senator Johnson (WI), Senator Baldwin (WI)

#### **Location Map & Picture**





#### **Non-Federal Project Sponsor**

Milwaukee Metropolitan Sewerage District (MMSD)

## **Project Authority**

Section 206, Water Resources Development Act of 1996, as amended - Aquatic Ecosystem Restoration

Funding	<u>Total</u>		<u>Federal</u>		Non-Federal	
Current Working Estimate: Funds Allocated prior to FY17:	\$ \$	3,692,000 324,600	\$ \$	2,399,800 80,100	\$ \$	1,292,200 244,500
E and W Funds Allocated prior to FY17: GLRI Funds Allocated prior to FY17: FY17 Energy and Water Allocation: FY17 GLRI Allocation:	\$\$\$\$\$	0 324,600 0 90,500	\$\$\$\$	0 80,100 0 90,500	\$\$\$ \$	0 244,500 0 0
FY18 Budget:	\$	0	\$	0	\$	0
Funds required to complete (>FY18):	\$	3.167.400	\$	2.119.700	\$	1.047.700

## Stage

Feasibility

#### Status

Great Lakes Restoration Initiative (GLRI) FY17 funds are being used to continue work on the Feasibility Report. The Detailed Project Report is scheduled to be completed and approved in FY18, with the design to follow, resulting in a construction ready project in FY19, contingent on Federal and Non-Federal funding availability.