



US Army Corps
of Engineers

C-GLFER-Upper Underwood Creek, Wauwatosa, WI

Project Location: The project is located between N. Mayfair Rd to approximately the intersection at N. 121st Street and Underwood Creek in the City of Wauwatosa.

Project Description: Project consists of the removal of approximately 12,600 lineal feet of concrete lining and replacing it with stone. The channel would be widened in areas. Riffles and pools would be constructed and the 5 drop structures along the creek would be removed or modified as well to allow fish to pass to the 120 acres of high value spawning habitat upstream returning the entire Creek to a more natural state. This project is authorized under Section 506 of the Water Resources Development Act of 2000 as amended. Great Lakes Fishery Ecosystem Restoration (GLFER).

Non-Federal Partner: Milwaukee Metropolitan Sewerage District (MMSD)

Project Benefits: Opens the river to 10 miles of additional riparian habitat estimated to be 120 acres of spawning habitat.

Project Status: The Feasibility phase is ongoing. A topographic survey was completed on behalf of the non-federal sponsor (NFS) as part of in-kind credit towards the cost share. Hydraulic modeling of existing conditions is near completion. A geotechnical analysis was completed along the entire stretch of the project reach. The second and final phase of the environmental site assessment was completed.



| Estimated Project Costs | |
|-------------------------|------------|
| Federal | 9,500,000 |
| Non-Federal | 6,100,000 |
| Total | 15,600,000 |

| Project Milestones | |
|------------------------|----------|
| MSC Decision Milestone | Apr 2019 |

| Point of Contact |
|--|
| Jason Chrumka, 313-226-7762, Jason.A.Chrumka@usace.army.mil |