SAFETY INSPECTION FOR MISCELLANEOUS EQUIPMENT **U.S. Army Engineer District, Detroit**	Date of Inspection:
Contractor or Unit	Contract No. Or Activity
Inspected by (Signature)	Witness (Signature)

	FORMS, FALSEWORK AND CONRETE OPERATIONS **NOTE: Safety and Health Requirements Manual (EM385-1-1 (15 Sep 08)) references in parentheses.**	Yes	No	N/A
1	Have the forms been planned and designed in accordance with pertinent provisions of **ACI Publication 347FR and ANSI A 10.97**? (27.C.02)			
2	Has the design of formwork and false work been submitted for review to designated authority? (27.C.02(b))			
3	Is sufficient bracing provided to prevent buckling or displacement? (27.C.05)			
4	Is safe access to the operations provided? (24.A.01)			
5	Are portable ladders secured top and bottom? (24.D.08(d))			
6	Do the portable ladders extend at least 3 feet above platform, roof, or landing? (24.D.02 (b)			
7	Do ramps, stairs, walkways have guard and intermediate rails complete with toe boards? (21.E.01)			
8	Are floor openings, ladder ways, roof openings guarded with rails and intermediate rails? (21.A.01)			
9	Where inclined ramps exceed 1'/5', are transverse cleats provided? (24.F.01)			
10	Is overhead protection provided to prevent falling objects from striking workers or public? (05.D.01)			
12	Is a flagman provided when the point of operations is not in view of the operator? (08.B.03) 08.B.04)			
13	Are blade guards provided for power screeds or concrete finishers? (27.B.02(a)(b)(c)(d))			
14	Are vibrators, concrete finishers, portable electric tools properly grounded? (11.C. and 13.A.13)			
15	Are protective clothes and equipment (boots, gloves, goggles, etc.) provided when pouring concrete? (05.A.01)			
16	Are good housekeeping practices enforced during construction? (14.C.01)			
16a	Are tools, material, extension cords, hoses, and debris placed in a manner to not cause tripping or other hazards? (14.C.04)			
16b	Have protruding nails, rods, wires been removed, hammered down, or bent over? (14.C.08)			
17	Is shoring inspected prior to, during, and immediately after placement of concrete? (27.C.06(b))			
18.	During welding or cutting operations, is protection from arc flashes, sparks, slag, etc., provided? (10.A.04)			

REMARKS: