

**Continuing Authorities Program
Section 206, Water Resources Development Act of 1996, as Amended
Aquatic Ecosystem Restoration Projects**

**DECISION DOCUMENT REVIEW PLAN
USING THE NATIONAL PROGRAMMATIC REVIEW PLAN MODEL**

**Marion Mill Pond
Ecosystem Restoration
Marion, Michigan**

Detroit District

MSC Approval Date: 20 Oct 2011

Last Revision Date: [none](#)



**US Army Corps
of Engineers ®**

**DECISION DOCUMENT REVIEW PLAN
USING THE NATIONAL PROGRAMMATIC REVIEW PLAN MODEL**

**Section 206, Water Resources Development Act of 1996, as amended
Aquatic Ecosystem Restoration Decision Documents**

TABLE OF CONTENTS

1. PURPOSE AND REQUIREMENTS.....	3
2. REVIEW MANAGEMENT ORGANIZATION (RMO) COORDINATION	6
3. STUDY INFORMATION.....	7
4. DISTRICT QUALITY CONTROL (DQC).....	7
5. AGENCY TECHNICAL REVIEW (ATR)	8
6. INDEPENDENT EXTERNAL PEER REVIEW (IEPR).....	10
7. MODEL CERTIFICATION AND APPROVAL.....	10
8. REVIEW SCHEDULES AND COSTS	11
9. PUBLIC PARTICIPATION.....	11
10. REVIEW PLAN APPROVAL AND UPDATES.....	12
11. REVIEW PLAN POINTS OF CONTACT	12
ATTACHMENT 1: TEAM ROSTERS.....	13
ATTACHMENT 2: SAMPLE STATEMENT OF TECHNICAL REVIEW FOR DECISION DOCUMENTS.....	14
ATTACHMENT 3: REVIEW PLAN REVISIONS.....	15
ATTACHMENT 4: ACRONYMS AND ABBREVIATIONS	16

1. PURPOSE AND REQUIREMENTS

- a. **Purpose.** This Review Plan defines the scope and level of peer review for the Marion Mill Pond Marion, Michigan Aquatic Ecosystem Restoration project decision document developed under Section 206, Water Resources Development Act of 1996, as amended.

Section 206 of the Water Resources Development Act of 1996, Public Law 104-305, authorizes the Secretary of the Army to carry out a program of aquatic ecosystem restoration with the objective of restoring degraded ecosystem structure, function, and dynamic processes to a less degraded, more natural condition considering the ecosystem's natural integrity, productivity, stability and biological diversity. This authority is primarily used for manipulation of the hydrology in and along bodies of water, including wetlands and riparian areas. This authority also allows for dam removal. It is a Continuing Authorities Program (CAP) which focuses on water resource related projects of relatively smaller scope, cost and complexity. Traditional USACE civil works projects are of wider scope and complexity and are specifically authorized by Congress. The Continuing Authorities Program is a delegated authority to plan, design, and construct certain types of water resource and environmental restoration projects without specific Congressional authorization. The Federal share of costs for any one Section 206 project may not exceed \$5,000,000.

- b. **Applicability.** This review plan is based on the model National Programmatic Review Plan for Section 206 project decision documents, which is applicable to projects that do not require Independent External Peer Review (IEPR), as defined in ER 1165-2-209 Civil Works Review Policy. A Section 206 project does not require IEPR if ALL of the following specific criteria are met:

- The project does not involve a significant threat to human life/safety assurance;
- The total project cost is less than \$45 million;
- There is no request by the Governor of an affected state for a peer review by independent experts;
- The project does not require an Environmental Impact Statement (EIS),
- The project is not likely to have significant economic, environmental, and/or social effects to the Nation;
- The project/study is not likely to have significant interagency interest;
- The project/study is not likely highly controversial;
- The decision document is not likely to contain influential scientific information or be a highly influential scientific;
- The information in the decision document or proposed project design is not likely to be based on novel methods, involve the use of innovative materials or techniques, present complex challenges for interpretation, contain precedent-setting methods or models, or present conclusions that are likely to change prevailing practices; and
- The project has not been deemed by the USACE Director of Civil Works or Chief of Engineers to be controversial nature.

If any of the above criteria are not met, the model National Programmatic Review Plan is not applicable and a study specific review plan must be prepared by the home district, coordinated with the National Ecosystem Planning Center of Expertise (ECO-PCX) and approved by the home Major Subordinate Command (MSC) in accordance with EC 1165-2-209.

Applicability of the model National Programmatic Review Plan for a specific project is determined by the home MSC. If the MSC determines that the model plan is applicable for a specific study, the MSC Commander may approve the plan (including exclusion from IEPR) without additional coordination with the ECO-PCX or Headquarters, USACE. The initial decision as to the applicability of the model plan should be made no later than the Federal Interest Determination milestone (as defined in Appendix F of ER 1105-2-100, F-10.e.1) during the feasibility phase of the project. In addition, the home district and MSC should assess at the Alternatives Formulation Briefing (AFB) whether the initial decision on the use of the model plan is still valid or if a project specific review plan should be developed based on new information. If a project specific review plan is required, it must be approved prior to execution of the Feasibility Cost Sharing Agreement (FCSA) for the study.

This review plan does not cover implementation products. A review plan for the design and implementation phase of the project will be developed prior to approval of the final decision document in accordance with EC 1165-2-209.

c. References

- (1) Engineering Circular (EC) 1165-2-209, Civil Works Review Policy, 31 Jan 2010
- (2) EC 1105-2-412, Assuring Quality of Planning Models, 31 Mar 2011
- (3) Engineering Regulation (ER) 1110-1-12, Quality Management, 30 Sep 2006
- (4) ER 1105-2-100, Planning Guidance Notebook, Appendix F, Continuing Authorities Program, Amendment #2, 31 Jan 2007
- (5) ER 1105-2-100, Planning Guidance Notebook, Appendix H, Policy Compliance Review and Approval of Decision Documents, Amendment #1, 20 Nov 2007

- d. **Requirements.** This programmatic review plan was developed in accordance with EC 1165-2-209, which establishes an accountable, comprehensive, life-cycle review strategy for Civil Works products by providing a seamless process for review of all Civil Works projects from initial planning through design, construction, and operation, maintenance, repair, replacement and rehabilitation (OMRR&R). The EC outlines four general levels of review: District Quality Control/Quality Assurance (DQC), Agency Technical Review (ATR), Independent External Peer Review (IEPR), and Policy and Legal Compliance Review. In addition to these levels of review, decision documents are subject to cost engineering review and certification (per EC 1165-2-209) and planning model certification/approval (per EC 1105-2-412).

- (1) District Quality Control/Quality Assurance (DQC). All **decision documents** (including supporting data, analyses, environmental compliance documents, etc.) shall undergo DQC. DQC is an internal review process of basic science and engineering work products focused on fulfilling the project quality requirements defined in the Project Management Plan (PMP). The home district shall manage DQC. Documentation of DQC activities is required and should be in accordance with the Quality Manual of the District and the home Major Subordinate Command (MSC).
- (2) Agency Technical Review (ATR). ATR is mandatory for all **decision documents** (including supporting data, analyses, environmental compliance documents, etc.). The objective of ATR is to ensure consistency with established criteria, guidance, procedures, and policy. The ATR will assess whether the analyses presented are technically correct and comply with published US Army Corps of Engineers (USACE) guidance, and that the document explains

the analyses and results in a reasonably clear manner for the public and decision makers. ATR is managed within USACE by a designated Review Management Organization (RMO) and is conducted by a qualified team from outside the home district that is not involved in the day-to-day production of the project/product. ATR teams will be comprised of senior USACE personnel and may be supplemented by outside experts as appropriate.

For decision documents prepared under the model National Programmatic Review Plan, the leader of the ATR team shall be from outside the home district, but may be from within the home MSC.

- (3) Independent External Peer Review (IEPR). IEPR may be required for **decision documents** under certain circumstances. IEPR is the most independent level of review, and is applied in cases that meet certain criteria where the risk and magnitude of the proposed project are such that a critical examination by a qualified team outside of USACE is warranted. A risk-informed decision, as described in EC 1165-2-209, is made as to whether IEPR is appropriate. IEPR panels will consist of independent, recognized experts from outside of the USACE in the appropriate disciplines, representing a balance of areas of expertise suitable for the review being conducted. There are two types of IEPR: Type I is generally for decision documents and Type II is generally for implementation products.

- (a) Type I IEPR. Type I IEPR reviews are managed outside the USACE and are conducted on project studies. Type I IEPR panels assess the adequacy and acceptability of the economic and environmental assumptions and projections, project evaluation data, economic analysis, environmental analyses, engineering analyses, formulation of alternative plans, methods for integrating risk and uncertainty, models used in the evaluation of environmental impacts of proposed projects, and biological opinions of the project study. Type I IEPR will cover the entire decision document or action and will address all underlying engineering, economics, and environmental work, not just one aspect of the study. For decision documents where a Type II IEPR (Safety Assurance Review) is anticipated during project implementation, safety assurance shall also be addressed during the Type I IEPR per EC 1165-2-209.

For decision documents prepared under the model National Programmatic Review Plan, Type I IEPR is not required.

- (b) Type II IEPR. Type II IEPR, or Safety Assurance Review (SAR), are managed outside the USACE and are conducted on design and construction activities for hurricane, storm, and flood risk management projects or other projects where existing and potential hazards pose a significant threat to human life. Type II IEPR panels will conduct reviews of the design and construction activities prior to initiation of physical construction and, until construction activities are completed, periodically thereafter on a regular schedule. The reviews shall consider the adequacy, appropriateness, and acceptability of the design and construction activities in assuring public health safety and welfare.

For decision documents prepared under the model National Programmatic Review Plan, Type II IEPR is not required.

- (4) Policy and Legal Compliance Review. All **decision documents** will be reviewed throughout the study process for their compliance with law and policy. Guidance for policy and legal compliance reviews is addressed in Appendix H, ER 1105-2-100. These reviews culminate in determinations that the recommendations in the reports and the supporting analyses and coordination comply with law and policy, and warrant approval or further recommendation to higher authority by the home MSC Commander. DQC and ATR augment and complement the policy review processes by addressing compliance with pertinent published Army policies, particularly policies on analytical methods and the presentation of findings in decision documents.
- (5) Cost Engineering DX Review and Certification. All **decision documents** shall be coordinated with the Cost Engineering Directory of Expertise (DX), located in the Walla Walla District.

For decision documents prepared under the National Programmatic Review Plan Model, Regional cost personnel that are pre-certified by the DX will conduct the cost estimate ATR. The DX will provide the Cost Engineering DX certification.

- (6) Model Certification/Approval. EC 1105-2-412 mandates the use of certified or approved models for all planning activities to ensure the models are technically and theoretically sound, compliant with USACE policy, computationally accurate, and based on reasonable assumptions. Planning models, for the purposes of the EC, are defined as any models and analytical tools that planners use to define water resources management problems and opportunities, to formulate potential alternatives to address the problems and take advantage of the opportunities, to evaluate potential effects of alternatives and to support decision making. The use of a certified/approved planning model does not constitute technical review of the planning product. The selection and application of the model and the input and output data is still the responsibility of the users and is subject to DQC, ATR, and IEPR (if required). EC 1105-2-412 does not cover engineering models used in planning. The responsible use of well-known and proven USACE developed and commercial engineering software will continue and the professional practice of documenting the application of the software and modeling results will be followed. The use of engineering models is also subject to DQC, ATR, and IEPR (if required).

For decision documents prepared under the model National Programmatic Review Plan, use of existing certified or approved planning models is encouraged. Where uncertified or unapproved model are used, approval of the model for use will be accomplished through the ATR process. The ATR team will apply the principles of EC 1105-2-412 during the ATR to ensure the model is theoretically and computationally sound, consistent with USACE policies, and adequately documented. If specific uncertified models are identified for repetitive use within a specific district or region, the appropriate PCX, MSC(s), and home District(s) will identify a unified approach to seek certification of these models.

2. REVIEW MANAGEMENT ORGANIZATION (RMO) COORDINATION

The RMO is responsible for managing the overall peer review effort described in this review plan. The RMO for Section 206 decision documents is the home MSC. The MSC will coordinate and approve the review plan and manage the ATR. The home District will post the approved review plan on its public website. A copy of the approved review plan (and any updates) will be provided to the National

Ecosystem Planning Center of Expertise (ECO-PCX) to keep the PCX apprised of requirements and review schedules.

3. STUDY INFORMATION

- a. **Decision Document.** The Marion Mill Pond Ecosystem Restoration Project, Marion, Michigan decision document will be prepared in accordance with ER 1105-2-100, Appendix F. The approval level of decision documents (if policy compliant) is the home MSC. An Environmental Assessment (EA) will be prepared along with the decision document.
- b. **Study/Project Description.** The Middle Branch River is located in northeastern Osceola County, in the northern portion of Michigan's Lower Peninsula. This 33-mile river is one of the principal tributaries of the Muskegon River, a major watershed that drains to Lake Michigan. A dam blocks the Middle Branch about 16 miles upstream of the Muskegon River in the Village of Marion and creates the 26-acre Marion Mill Pond.

Upstream of the Mill Pond the river supports significant populations of brown trout and some brook trout. However, as water flows through the Mill Pond it is significantly warmed, degrading the trout habitat downstream of the structure. The dam also restricts fish movement in the area. There are few brown trout and no brook trout downstream of the dam. Studies conducted by the MDNR indicate that the Mill Pond increases summer monthly average water temperature on the order of 6 to 7.5 degrees F in the river.

- c. **Factors Affecting the Scope and Level of Review.** The use of the Model Programmatic Review Plan for the Marion Mill pond ecosystem restoration project is justified because the alternatives that were formulated in the study do not involve the development of new technologies or methodologies. The project is not controversial and the social impacts are expected to be minor. There is always some risk and uncertainty inherent to water resources projects. The following are considered low risk for loss of life or property, and would have minor impacts on restoration goal and construction schedule.

- Sediment control during construction
- The possibility of a flood event during construction
- Reception of the public to the restored stream configuration

It is expected that these risks to the project would be mitigated with thorough construction planning and public meetings. The environmental restoration does not involve the disturbance or displacement of endangered species. Furthermore there no hazardous materials that would mobilize as a result of the dam removal. Using a reference reach as the basis for the restored river is a commonly employed and accepted engineering practice.

- b. **In-Kind Contributions.** Products and analyses provided by non-Federal sponsors as in-kind services are subject to DQC and ATR, similar to any products developed by USACE. **No in-kind products are anticipated.**

4. DISTRICT QUALITY CONTROL (DQC)

- a. **Documentation of DQC.** The DQC will be conducted in DrChecks and the ATR team will be able to review the DQC comments and responses and will be provided the DQC certification. The PDT is

responsible for producing quality services and/or products. Methodology, concurrence, technical adequacy and product quality (i.e., format, grammar, spelling, consistency, computations, etc.) are obtained through periodic internal reviews by the product team and technical supervisors.

5. AGENCY TECHNICAL REVIEW (ATR)

- a. Products to Undergo ATR.** ATR will be performed throughout the study in accordance with the District and MSC Quality Management Plans. The ATR shall be documented and discussed at the AFB milestone. Certification of the ATR will be provided prior to the District Commander signing the final report. Products to undergo ATR include the Detailed Project Report (DPR) and Environmental Assessment (EA).
- b. Required ATR Team Expertise.** The proposed ATR team members are presented in Table 1. The following expertise is needed: Plan Formulation, Water Quality, Limnology, Incremental Cost Analysis, Civil or Structural Design, Hydrology and Hydraulics. The Review Team leader has expertise in aquatic ecosystem quality parameters, limnology, water quality, and restoration of degraded reservoirs. The Plan Formulation/Economics team member is a senior planner and economist. The remaining team members will be selected by the team leader based on expertise and availability.

ATR Team Members/Disciplines	Expertise Required
ATR Lead	The ATR lead should be a senior professional with experience in preparing Section 206 decision documents and conducting ATR. The lead should also have the necessary skills and experience to lead a virtual team through the ATR process. Typically, the ATR lead will also serve as a reviewer for a specific discipline (such as planning, economics, environmental resources, etc).
Planning	The team member shall have extensive knowledge of Planning processes, with special emphasis on Ecosystem Restoration studies.
Economics	The Economics Team member should have extensive experience with calculating Cost Effective (CE) and conducting an Incremental Cost Analysis (ICA) for restoration projects.
Environmental Scientist	The team member should have extensive knowledge of the integration of environmental evaluation and compliance requirements, pursuant to national environmental statutes (NEPA), applicable executive orders and other Federal planning requirements, into the planning of Civil Works comprehensive plans and implementation projects.
Hydrology and Hydraulic Engineer	Hydrology & Hydraulics: Team member will be an expert in the field of hydrology & hydraulics and have a thorough understanding of open channel dynamics, application of detention/retention basins, flood routing, and watershed hydrology and a working knowledge of HEC-RAS.
Civil Engineering	Team member will be knowledgeable in the art and science ecosystem restoration projects such as design of channels,

	detention ponds. Should also be a licensed professional engineer.
Cost Engineering	Cost Engineer shall be familiar with estimates for civil works (water retention, flood control, etc.), structural work (bridges, overpass, etc.) and environmental clean-up. The Cost Engineer will be required to perform some quantity checks. Be familiar with the USACE estimating software MII in reviewing cost estimate.
Real Estate	The Real Estate Specialist should have extensive experience standard real estate agreements, easement determination, and determination of LERRDs .

b. Documentation of ATR. DrChecks review software will be used to document all ATR comments, responses and associated resolutions accomplished throughout the review process. Comments should be limited to those that are required to ensure adequacy of the product. The four key parts of a quality review comment will normally include:

- (1) The review concern – identify the product’s information deficiency or incorrect application of policy, guidance, or procedures;
- (2) The basis for the concern – cite the appropriate law, policy, guidance, or procedure that has not be properly followed;
- (3) The significance of the concern – indicate the importance of the concern with regard to its potential impact on the plan selection, recommended plan components, efficiency (cost), effectiveness (function/outputs), implementation responsibilities, safety, Federal interest, or public acceptability; and
- (4) The probable specific action needed to resolve the concern – identify the action(s) that the reporting officers must take to resolve the concern.

In some situations, especially addressing incomplete or unclear information, comments may seek clarification in order to then assess whether further specific concerns may exist.

The ATR documentation in DrChecks will include the text of each ATR concern, the PDT response, a brief summary of the pertinent points in any discussion, including any vertical team coordination (the vertical team includes the district, RMO, MSC, and HQUSACE), and the agreed upon resolution. If an ATR concern cannot be satisfactorily resolved between the ATR team and the PDT, it will be elevated to the vertical team for further resolution in accordance with the policy issue resolution process described in either ER 1110-2-12 or ER 1105-2-100, Appendix H, as appropriate. Unresolved concerns can be closed in DrChecks with a notation that the concern has been elevated to the vertical team for resolution.

At the conclusion of each ATR effort, the ATR team will prepare a Review Report summarizing the review. Review Reports will be considered an integral part of the ATR documentation and shall:

- Identify the document(s) reviewed and the purpose of the review;
- Disclose the names of the reviewers, their organizational affiliations, and include a short paragraph on both the credentials and relevant experiences of each reviewer;
- Include the charge to the reviewers;
- Describe the nature of their review and their findings and conclusions;

- Identify and summarize each unresolved issue (if any); and
- Include a verbatim copy of each reviewer's comments (either with or without specific attributions), or represent the views of the group as a whole, including any disparate and dissenting views.

ATR may be certified when all ATR concerns are either resolved or referred to the vertical team for resolution and the ATR documentation is complete. The ATR Lead will prepare a Statement of Technical Review certifying that the issues raised by the ATR team have been resolved (or elevated to the vertical team). A Statement of Technical Review should be completed prior to the District Commander signing the final report. A sample Statement of Technical Review is included in Attachment 2.

6. INDEPENDENT EXTERNAL PEER REVIEW (IEPR)

- a. **Decision on IEPR.** Based on the information and analysis provided in paragraph 3(c) of this review plan, the project covered under this plan is excluded from IEPR because it does not meet the mandatory IEPR triggers and does not warrant IEPR based on a risk-informed analysis. If any of the criteria outlined in paragraph 1(b) are not met, the model National Programmatic Review Plan is not applicable and a study specific review plan must be prepared by the home district, coordinated with the National Ecosystem Planning Center of Expertise (ECO-PCX) and approved by the home Major Subordinate Command (MSC) in accordance with EC 1165-2-209.
- b. **Products to Undergo Type I IEPR.** Not applicable.
- c. **Required Type I IEPR Panel Expertise.** Not Applicable.
- d. **Documentation of Type I IEPR.** Not Applicable.

7. MODEL CERTIFICATION AND APPROVAL

- a. **Planning Models.** The following planning models are anticipated to be used in the development of the decision document:

Model Name and Version	Brief Description of the Model and How It Will Be Applied in the Study	Certification / Approval Status
IWRPLAN	IWRPLAN will be used to combine and evaluate measures and to confirm the “Best Buy” plan	Certified
Habitat Evaluation Model	The model is still in under development or consideration. The model will be use to validate the biologist assumptions for coldwater habitat restoration.	

- b. Engineering Models.** The following engineering models are anticipated to be used in the development of the decision document:

Model Name and Version	Brief Description of the Model and How It Will Be Applied in the Study
HEC-RAS 4.0 (River Analysis System)	The Hydrologic Engineering Center's River Analysis System (HEC-RAS) program provides the capability to perform one-dimensional steady and unsteady flow river hydraulics calculations. The program will be used for steady flow analysis to evaluate the future without- and with-project conditions along the Wild River and its tributaries. The model will also be use the evaluate sediment transport through the project reach.

8. REVIEW SCHEDULES AND COSTS

a. ATR Schedule and Cost.

Description	Scheduled Date	Cost
IPR	Jul 2011	TBD
DPR package	Dec 2011	TBD
AFB package	Mar 2012	TBD

b. Type I IEPR Schedule and Cost. Not applicable.

- c. Model Certification/Approval Schedule and Cost.** For decision documents prepared under the model National Programmatic Review Plan, use of existing certified or approved planning models is encouraged. Where uncertified or unapproved model are used, approval of the model for use will be accomplished through the ATR process. The ATR team will apply the principles of EC 1105-2-412 during the ATR to ensure the model is theoretically and computationally sound, consistent with USACE policies, and adequately documented. If specific uncertified models are identified for repetitive use within a specific district or region, the appropriate PCX, MSC(s), and home District(s) will identify a unified approach to seek certification of these models.

9. PUBLIC PARTICIPATION

State and Federal resource agencies may be invited to participate in the study covered by this review plan as partner agencies or as technical members of the PDT, as appropriate. Agencies with regulatory review responsibilities will be contacted for coordination as required by applicable laws and procedures. The ATR team will be provided copies of public and agency comments.

A public meeting is planned to introduce the with-project condition and to present expected real estate impacts. A 30 day public review of the DPR and EA will be conducted in accordance with Agency policy and NEPA requirements.

10. REVIEW PLAN APPROVAL AND UPDATES

The home MSC Commander is responsible for approving this review plan and ensuring that use of the Model Programmatic Review Plan is appropriate for the specific project covered by the plan. The review plan is a living document and may change as the study progresses. The home district is responsible for keeping the review plan up to date. Minor changes to the review plan since the last MSC Commander approval are documented in Attachment 3. Significant changes to the review plan (such as changes to the scope and/or level of review) should be re-approved by the MSC Commander following the process used for initially approving the plan. Significant changes may result in the MSC Commander determining that use of the Model Programmatic Review Plan is no longer appropriate. In these cases, a project specific review plan will be prepared and approved in accordance with EC 1165-2-209. The latest version of the review plan, along with the Commanders' approval memorandum, will be posted on the home district's webpage.

11. REVIEW PLAN POINTS OF CONTACT

Public questions and/or comments on this review plan can be directed to the following points of contact:

ATTACHMENT 1: TEAM ROSTERS

Table 1. Study Project Delivery Team

Discipline	Name	Office/Agency
Project Manager		CELRE-PM-C
Lead Planner		CELRE-PL-P
Environmental Analysis		CELRE-PL-E
Environmental Analysis, Archeologist		CELRE-PL-E
Environmental Analysis HTRW		CELRE-PL-E
Economic Analysis		CELRE-PL-P
Real Estate		CELRE-RE
Civil Design Analysis		CERLE-ED-G
Geotechnical Analysis		CERLE-ED-G
Hydrology and Hydraulic Engineering		CELRE-HH-E
Cost Engineering		CELRE-ED-C
Contracting		CELRE-CT
Public Affairs Officer		CELRE-PA
Office of Counsel		CELRE-OC
URS/Baird	Contractor	AE

Table 2. Agency Technical Review Team

Discipline	Name	Office/Agency
Regional Technical Specialist (RTS)		CELRB
Planner		CELRB
Environmental Specialist		CELRB
Economic Analysis		CELRB
Real Estate		CELRB
Civil Design Analysis		CELRB
Hydrology and Hydraulic Engineering		CELRH
Cost Engineering		CELRB
QA, Cost Dx-ATR Coordinator		CENWW

ATTACHMENT 2: SAMPLE STATEMENT OF TECHNICAL REVIEW FOR DECISION DOCUMENTS

COMPLETION OF AGENCY TECHNICAL REVIEW

The Agency Technical Review (ATR) has been completed for the <type of product> for <project name and location>. The ATR was conducted as defined in the project’s Review Plan to comply with the requirements of EC 1165-2-209. During the ATR, compliance with established policy principles and procedures, utilizing justified and valid assumptions, was verified. This included review of: assumptions, methods, procedures, and material used in analyses, alternatives evaluated, the appropriateness of data used and level obtained, and reasonableness of the results, including whether the product meets the customer’s needs consistent with law and existing US Army Corps of Engineers policy. The ATR also assessed the District Quality Control (DQC) documentation and made the determination that the DQC activities employed appear to be appropriate and effective. All comments resulting from the ATR have been resolved and the comments have been closed in DrCheckssm.

SIGNATURE _____ Date _____
Name
ATR Team Leader
Office Symbol/Company

SIGNATURE _____ Date _____
Name
Project Manager
Office Symbol

SIGNATURE _____ Date _____
Name
Architect Engineer Project Manager¹
Company, location

SIGNATURE _____ Date _____
Name
Review Management Office Representative
Office Symbol

CERTIFICATION OF AGENCY TECHNICAL REVIEW

Significant concerns and the explanation of the resolution are as follows: Describe the major technical concerns and their resolution.

As noted above, all concerns resulting from the ATR of the project have been fully resolved.

SIGNATURE _____ Date _____
Name
Chief, Engineering Division
Office Symbol

SIGNATURE _____ Date _____
Name
Chief, Planning Division
Office Symbol

¹ Only needed if some portion of the ATR was contracted

ATTACHMENT 3: REVIEW PLAN REVISIONS

Revision Date	Description of Change	Page / Paragraph Number

ATTACHMENT 4: ACRONYMS AND ABBREVIATIONS

Term	Definition	Term	Definition
AFB	Alternative Formulation Briefing	NED	National Economic Development
ASA(CW)	Assistant Secretary of the Army for Civil Works	NER	National Ecosystem Restoration
ATR	Agency Technical Review	NEPA	National Environmental Policy Act
CAP	Continuing Authorities Program	O&M	Operation and maintenance
CSDR	Coastal Storm Damage Reduction	OMB	Office and Management and Budget
DPR	Detailed Project Report	OMRR&R	Operation, Maintenance, Repair, Replacement and Rehabilitation
DQC	District Quality Control/Quality Assurance	OEO	Outside Eligible Organization
DX	Directory of Expertise	OSE	Other Social Effects
EA	Environmental Assessment	PCX	Planning Center of Expertise
EC	Engineer Circular	PDT	Project Delivery Team
EIS	Environmental Impact Statement	PAC	Post Authorization Change
EO	Executive Order	PMP	Project Management Plan
ER	Ecosystem Restoration	PL	Public Law
FDR	Flood Damage Reduction	QMP	Quality Management Plan
FEMA	Federal Emergency Management Agency	QA	Quality Assurance
FRM	Flood Risk Management	QC	Quality Control
FSM	Feasibility Scoping Meeting	RED	Regional Economic Development
GRR	General Reevaluation Report	RMC	Risk Management Center
HQUSACE	Headquarters, U.S. Army Corps of Engineers	RMO	Review Management Organization
IEPR	Independent External Peer Review	RTS	Regional Technical Specialist
ITR	Independent Technical Review	SAR	Safety Assurance Review
LRR	Limited Reevaluation Report	USACE	U.S. Army Corps of Engineers
MSC	Major Subordinate Command	WRDA	Water Resources Development Act