

**DECISION DOCUMENT REVIEW PLAN
USING THE PROGRAMMATIC REVIEW PLAN MODEL
for
Continuing Authorities Program
Section 14, 107, 111, 204, 206, 208 and 1135 Projects**

***Menomonee River
Milwaukee, Wisconsin
Section 206 Project***

Detroit District

MSC Approval Date: 02 Apr 2013

Last Revision Date: 25 Feb 2013

**DECISION DOCUMENT REVIEW PLAN
USING THE PROGRAMMATIC REVIEW PLAN MODEL**

***Menomonee River
Menomonee, Wisconsin
Section 206 Project***



**US Army Corps
of Engineers ®**

TABLE OF CONTENTS

1. PURPOSE AND REQUIREMENTS	4
2. REVIEW MANAGEMENT ORGANIZATION (RMO) COORDINATION	5
3. STUDY INFORMATION	6
4. DISTRICT QUALITY CONTROL (DQC)	7
5. AGENCY TECHNICAL REVIEW (ATR)	7
6. INDEPENDENT EXTERNAL PEER REVIEW (IEPR)	9
7. POLICY AND LEGAL COMPLIANCE REVIEW	10
8. COST ENGINEERING Directory of Expertise (DX) REVIEW AND CERTIFICATION	11
9. MODEL CERTIFICATION AND APPROVAL	11
10. REVIEW SCHEDULES AND COSTS	12
11. PUBLIC PARTICIPATION	13
12. REVIEW PLAN APPROVAL AND UPDATES	13
ATTACHMENT 2: SAMPLE STATEMENT OF TECHNICAL REVIEW FOR DECISION DOCUMENTS	14
ATTACHMENT 3: REVIEW PLAN REVISIONS	15
ATTACHMENT 4: ACRONYMS AND ABBREVIATIONS	16

1. PURPOSE AND REQUIREMENTS

- a. **Purpose.** This Review Plan defines the scope and level of peer review for the Menomonee River, Menomonee, Wisconsin, Section 206 project decision document.

Section 206 of the Water Resources Development Act of 1996, Public Law 104-305, authorizes the Secretary of the Army to carry out a program of aquatic ecosystem restoration with the objective of restoring degraded ecosystem structure, function, and dynamic processes to a less degraded, more natural condition considering the ecosystem's natural integrity, productivity, stability and biological diversity. This authority is primarily used for manipulation of the hydrology in and along bodies of water, including wetlands and riparian areas. This authority also allows for dam removal. It is a Continuing Authorities Program (CAP) which focuses on water resource related projects of relatively smaller scope, cost and complexity. Traditional USACE civil works projects are of wider scope and complexity and are specifically authorized by Congress. The Continuing Authorities Program is a delegated authority to plan, design, and construct certain types of water resource and environmental restoration projects without specific Congressional authorization.

Additional Information on this program can be found in Engineering Regulation 1105-2-100, Planning Guidance Notebook, Appendix F.

- b. **Applicability.** This review plan is based on the model Programmatic Review Plan for Section 14, 107, 111, 204, 206, 208 and 1135 project decision documents, which is applicable to projects that do not require Independent External Peer Review (IEPR), as defined in ER 1165-2-209 Civil Works Review Policy. A Section 14, 107, 111, 204, 206, 208 and 1135 project does not require IEPR if ALL of the following specific criteria are met:

- The project does not involve a significant threat to human life/safety assurance;
- The total project cost is less than \$45 million;
- There is no request by the Governor of an affected state for a peer review by independent experts;
- The project does not require an Environmental Impact Statement (EIS),
- The project/study is not likely to involve significant public dispute as to the size, nature, or effects of the project;
- The project/study is not likely to involve significant public dispute as to the economic or environmental cost or benefit of the project;
- The information in the decision document or anticipated project design is not likely to be based on novel methods, involve the use of innovative materials or techniques, present complex challenges for interpretation, contain precedent-setting methods or models, or present conclusions that are likely to change prevailing practices;
- The project design is not anticipated to require redundancy, resiliency, and/or robustness, unique construction sequencing, or a reduced or overlapping design construction schedule; and
- There are no other circumstances where the Chief of Engineers or Director of Civil Works determines Type I IEPR is warranted.

If any of the above criteria are not met, the model Programmatic Review Plan is not applicable and a study specific review plan must be prepared by the home district, coordinated with the appropriate

Planning Center of Expertise (PCX) and approved by the home Major Subordinate Command (MSC) in accordance with EC 1154-1-214.

Applicability of the model Programmatic Review Plan for a specific project is determined by the home MSC. If the MSC determines that the model plan is applicable for a specific study, the MSC Commander may approve the plan (including exclusion from IEPR) without additional coordination with a PCX or Headquarters, USACE. The initial decision as to the applicability of the model plan should be made no later than the Federal Interest Determination (FID) milestone (as defined in Appendix F of ER 1105-2-100, F-10.e.1) during the feasibility phase of the project. A review plan for the project will subsequently be developed and approved prior to execution of the Feasibility Cost Sharing Agreement (FCSA) for the study. In addition, per EC 1154-1-214, the home district and MSC should assess at the Alternatives Formulation Briefing (AFB) whether the initial decision on Type I IEPR is still valid based on new information. If the decision on Type I IEPR has changed, the District and MSC should begin coordination with the appropriate PCX immediately.

This programmatic review plan may be used to cover implementation products. The project review plan may be modified to incorporate information for the review of the design and implementation phases of the project.

c. References

- (1) Engineering Circular (EC) 1165-2-214, Civil Works Review, 15 Dec 2012
- (2) Director of Civil Works' Policy Memorandum #1, Jan 19, 2011
- (3) EC 1105-2-412, Assuring Quality of Planning Models, 31 Mar 2010
- (4) Engineering Regulation (ER) 1110-1-12, Quality Management, 30 Sep 2006
- (5) ER 1105-2-100, Planning Guidance Notebook, Appendix F, Continuing Authorities Program, Amendment #2, 31 Jan 2007
- (6) ER 1105-2-100, Planning Guidance Notebook, Appendix H, Policy Compliance Review and Approval of Decision Documents, Amendment #1, 20 Nov 2007

- d. Requirements.** This programmatic review plan was developed in accordance with EC 1154-1-214, which establishes an accountable, comprehensive, life-cycle review strategy for Civil Works products by providing a seamless process for review of all Civil Works projects from initial planning through design, construction, and operation, maintenance, repair, replacement and rehabilitation (OMRR&R). The EC outlines four general levels of review: District Quality Control/Quality Assurance (DQC), Agency Technical Review (ATR), Independent External Peer Review (IEPR), and Policy and Legal Compliance Review. In addition to these levels of review, decision documents are subject to cost engineering review and certification (per EC 1154-1-214) and ensuring that planning models and analysis are compliant with Corps policy, theoretically sound, computationally accurate, transparent, described to address any limitations of the model or its use, and documented in study reports (per EC 1105-2-412).

2. REVIEW MANAGEMENT ORGANIZATION (RMO) COORDINATION

The RMO is responsible for managing the overall peer review effort described in this review plan. The RMO for Section 206 decision documents is the home MSC. The MSC will coordinate and approve the review plan and manage the ATR. The home District will post the approved review plan on its public

website. A copy of the approved review plan (and any updates) will be provided to the ECO-PCX to keep the PCX apprised of requirements and review schedules.

3. STUDY INFORMATION

- a. **Decision Document.** The Menomonee River, Menomonee, Wisconsin decision document will be prepared in accordance with ER 1105-2-100, Appendix F. The approval level of the decision document (if policy compliant) is the home MSC. An Environmental Assessment (EA) will be prepared along with the decision document.
- b. **Study/Project Description.** The proposed project would rehabilitate approximately 3,700 linear feet of a concrete channel on the Menomonee River in Milwaukee, Wisconsin. The channel was lined with concrete in the 1970's for conveyance of flood discharges but, suppresses the natural riverine habitat. Alternatives for this study will be designed to:
 - Offset degradation and loss of significant habitat in the study area via improvements in native vegetation, physical habitat and water quality.
 - Contribute to National Ecosystem Restoration through restoration of degraded ecosystem structure, function, and dynamic processes to a less degraded more natural condition.
 - Improve natural riverine functions of sedimentation, erosion, hydraulic forces and hydrologic fluctuations.
 - Improve richness and abundance of native plants, fish and wildlife in both riverine and riparian communities.
 - Improve water quality incidentally through habitat restoration.

The alternative/ measures for this project will include: removal of the concrete channel, floodplain widening, bed and bank stabilization, low-flow channel and possible meanders, pools and riffles. Preliminary costs (total) for this rehabilitation range from \$5 to 7 million dollars.

- c. **Factors Affecting the Scope and Level of Review.** The information and/or analyses used to develop the decision document are based on scientifically sound and proven methodologies frequently employed in Corps planning projects. Factors that support the use of the programmatic review plan include: a low risk to human life and safety; strong interagency and public support for the project; the project is not highly controversial; and none of the analysis used in the decision document was derived using innovative techniques or precedent-setting methods or models. In addition, the non-Federal sponsor (Milwaukee Metropolitan Sewerage District) has constructed similar, successful, restoration projects on the Menomonee River. There has been no public opposition to the proposed project during public meetings.
- d. **In-Kind Contributions.** Products and analyses provided by non-Federal sponsors as in-kind services are subject to DQC and ATR, similar to any products developed by USACE. No in-kind services are expected from the sponsor.

4. DISTRICT QUALITY CONTROL (DQC)

All decision documents (including supporting data, analyses, environmental compliance documents, etc.) shall undergo DQC. DQC is an internal review process of basic science and engineering work products focused on fulfilling the project quality requirements defined in the Project Management Plan (PMP). The home district shall manage DQC. Documentation of DQC activities is required and should be in accordance with the Quality Manual of the District and the home MSC.

Project Delivery Team (PDT) members will evaluate all the deliverables produced by an A/E and will document their ATR comments and associated resolutions in the Dr. Checks web-based program. The A/E will respond to all PDT comments through Dr Checks and the PDT will be responsible for ensuring that any necessary changes have been made to products/analyses before closing out (or backchecking) these comments. To further ensure quality, the A/E will provide documentation of their Internal Technical Review (ITR) with each product/deliverable submission.

5. AGENCY TECHNICAL REVIEW (ATR)

ATR is mandatory for all decision documents (including supporting data, analyses, environmental compliance documents, etc.). The objective of ATR is to ensure consistency with established criteria, guidance, procedures, and policy. The ATR will assess whether the analyses presented are technically correct and comply with published USACE guidance, and that the document explains the analyses and results in a reasonably clear manner for the public and decision makers. ATR is managed within USACE by the designated RMO and is conducted by a qualified team from outside the home district that is not involved in the day-to-day production of the project/product. ATR teams will be comprised of senior USACE personnel and may be supplemented by outside experts as appropriate. The ATR team lead will be from outside the home MSC.

- a. **Products to Undergo ATR.** ATR will be performed throughout the study in accordance with the District and MSC Quality Management Plans. The ATR shall be documented and discussed at the Alternative Formulation Briefing (AFB) milestone. Certification of the ATR will be provided prior to the District Commander signing the final report. Products to undergo ATR include: the Detailed Project Report (DPR), Environmental Assessment and supporting appendices.
- b. **Required ATR Team Expertise.** Section 206 projects require, at a minimum, reviewers for: Plan Formulation, Biology/NEPA/Ecosystem Output Evaluation, Engineering/Hydraulics and Hydrology, Real Estate, Economics(CE/ICA) and Cost Estimating, to be represented on the ATR Team. The ATR Team Leader role can be assigned to any of the ATR team members. The ATR of this ecosystem restoration project should involve individuals with experience in preparing Section 206 decision documents. The ATR team lead should have experience in conducting ATRs. An ATR Team member may serve multiple roles if the scope of the study and the level of effort warrant. The ATR Team Leader should use the “ATR Lead Checklist” and “ATR Charge Template” developed by the National Planning Centers of Expertise as resources when conducting the review. The table below provides a list of the required ATR team members along with their respective experience requirements.

The names, organizations, contact information, credentials, and years of experience of the ATR members will be included in Attachment 1 once the ATR team is established.

ATR Team Members/Disciplines	Expertise Required
ATR Lead	The ATR lead should be a senior professional preferably with experience in preparing Section 206 or other environmental decision documents and conducting ATR. The lead should also have the necessary skills and experience to lead a virtual team through the ATR process. Typically, the ATR lead will also serve as a reviewer for a specific discipline (such as planning, economics, environmental resources, etc). The ATR Lead must be from outside LRD.
Planning	The Planning reviewer should be a senior water resources planner with experience in preparing Section 206 or other environmental decision documents.
Economics	The Economics reviewer should be a senior economist with experience in preparing Section 206 or other environmental decision documents.
Environmental Resources	The Environmental Resources reviewer should be a senior environmentalist with experience in preparing environmental outputs for Section 206 or other environmental decision documents.
Hydrology & Hydraulic Engineering	The hydrology & hydraulic engineering reviewer will be an expert in the field of hydrology and, or hydraulics and have a thorough understanding of the impacts of concrete removal for environmental restoration projects.
Geotechnical Engineering	The geotechnical engineering reviewer will be an expert in understanding the impacts of concrete removal for environmental restoration projects.
Engineering & Design	The Engineering & Design reviewer will be an expert in this field and have a thorough understanding of the impacts of concrete removal for environmental restoration.
Cost Engineering	Cost DX Staff or Cost DX Pre-Certified Professional with experience preparing cost estimates for environmental restoration through concrete removal.
Real Estate	Team member will be an expert in ecosystem restoration planning* outside the client district, and selected from the Real Estate ATR Roster.

c. Documentation of ATR. DrChecks review software will be used to document all ATR comments, responses and associated resolutions accomplished throughout the review process. Comments should be limited to those that are required to ensure adequacy of the product. The four key parts of a quality review comment will normally include:

- (1) The review concern – identify the product’s information deficiency or incorrect application of policy, guidance, or procedures;
- (2) The basis for the concern – cite the appropriate law, policy, guidance, or procedure that has not been properly followed;

- (3) The significance of the concern – indicate the importance of the concern with regard to its potential impact on the plan selection, recommended plan components, efficiency (cost), effectiveness (function/outputs), implementation responsibilities, safety, Federal interest, or public acceptability; and
- (4) The probable specific action needed to resolve the concern – identify the action(s) that the reporting officers must take to resolve the concern.

In some situations, especially addressing incomplete or unclear information, comments may seek clarification in order to then assess whether further specific concerns may exist.

The ATR documentation in DrChecks will include the text of each ATR concern, the PDT response, a brief summary of the pertinent points in any discussion, including any vertical team coordination (the vertical team includes the district, RMO, MSC, and HQUSACE), and the agreed upon resolution. If an ATR concern cannot be satisfactorily resolved between the ATR team and the PDT, it will be elevated to the vertical team for further resolution in accordance with the policy issue resolution process described in either ER 1110-2-12 or ER 1105-2-100, Appendix H, as appropriate. Unresolved concerns can be closed in DrChecks with a notation that the concern has been elevated to the vertical team for resolution.

At the conclusion of each ATR effort, the ATR team will prepare a Review Report summarizing the review. Review Reports will be considered an integral part of the ATR documentation and shall:

- Identify the document(s) reviewed and the purpose of the review;
- Disclose the names of the reviewers, their organizational affiliations, and include a short paragraph on both the credentials and relevant experiences of each reviewer;
- Include the charge to the reviewers;
- Describe the nature of their review and their findings and conclusions;
- Identify and summarize each unresolved issue (if any); and
- Include a verbatim copy of each reviewer's comments (either with or without specific attributions), or represent the views of the group as a whole, including any disparate and dissenting views.

ATR may be certified when all ATR concerns are either resolved or referred to the vertical team for resolution and the ATR documentation is complete. The ATR Lead will prepare a Statement of Technical Review certifying that the issues raised by the ATR team have been resolved (or elevated to the vertical team). A Statement of Technical Review should be completed prior to the District Commander signing the final report. A sample Statement of Technical Review is included in Attachment 2.

6. INDEPENDENT EXTERNAL PEER REVIEW (IEPR)

IEPR may be required for decision documents under certain circumstances. IEPR is the most independent level of review, and is applied in cases that meet certain criteria where the risk and magnitude of the proposed project are such that a critical examination by a qualified team outside of USACE is warranted. A risk-informed decision, as described in EC 1154-1-214, is made as to whether IEPR is appropriate. IEPR panels will consist of independent, recognized experts from outside of the USACE in the appropriate disciplines, representing a balance of areas of expertise suitable for the review being conducted. There are two types of IEPR:

- **Type I IEPR.** Type I IEPR reviews are managed outside the USACE and are conducted on project studies. Type I IEPR panels assess the adequacy and acceptability of the economic and environmental assumptions and projections, project evaluation data, economic analysis, environmental analyses, engineering analyses, formulation of alternative plans, methods for integrating risk and uncertainty, models used in the evaluation of environmental impacts of proposed projects, and biological opinions of the project study. Type I IEPR will cover the entire decision document or action and will address all underlying engineering, economics, and environmental work, not just one aspect of the study. For decision documents where a Type II IEPR (Safety Assurance Review) is anticipated during project implementation, safety assurance shall also be addressed during the Type I IEPR per EC 1154-1-214.

For Section 14, 107, 111, 204, 206, 208 and 1135 decision documents prepared under the model Programmatic Review Plan, Type I IEPR is not required.

- **Type II IEPR.** Type II IEPR, or Safety Assurance Review (SAR), are managed outside the USACE and are conducted on design and construction activities for hurricane, storm, and flood risk management projects or other projects where existing and potential hazards pose a significant threat to human life. Type II IEPR panels will conduct reviews of the design and construction activities prior to initiation of physical construction and, until construction activities are completed, periodically thereafter on a regular schedule. The reviews shall consider the adequacy, appropriateness, and acceptability of the design and construction activities in assuring public health safety and welfare.

For Section 14, 107, 111, 204, 206, 208 and 1135 decision documents prepared under the model Programmatic Review Plan, Type II IEPR is not anticipated to be required in the design and implementation phase, but this will need to be verified and documented in the review plan prepared for the design and implementation phase of the project.

- a. **Decision on IEPR.** The CWE of the total project cost is \$6.3M for this project. This Section 206 project consists of the removal of channelized concrete and the rehabilitation of in stream habitat and the establishment of wetland areas adjacent to the stream and does not pose a significant threat to human life. Based on this information and analysis provided in the preceding paragraphs of this review plan, the project covered under this plan is excluded from IEPR because it does not meet the mandatory IEPR triggers and does not warrant IEPR based on a risk-informed analysis. If any of the criteria outlined in paragraph 1(b) are not met, this model Programmatic Review Plan is not applicable and a study specific review plan must be prepared by the home district, coordinated with the appropriate PCX and approved by the home MSC in accordance with EC 1154-1-214.
- b. **Products to Undergo Type I IEPR.** Not applicable.
- c. **Required Type I IEPR Panel Expertise.** Not Applicable.
- d. **Documentation of Type I IEPR.** Not Applicable.

7. POLICY AND LEGAL COMPLIANCE REVIEW

All decision documents will be reviewed throughout the study process for their compliance with law and

policy. Guidance for policy and legal compliance reviews is addressed in Appendix H, ER 1105-2-100. These reviews culminate in determinations that the recommendations in the reports and the supporting analyses and coordination comply with law and policy, and warrant approval or further recommendation to higher authority by the home MSC Commander. DQC and ATR augment and complement the policy review processes by addressing compliance with pertinent published Army policies, particularly policies on analytical methods and the presentation of findings in decision documents.

8. COST ENGINEERING DIRECTORY OF EXPERTISE (DX) REVIEW AND CERTIFICATION

All decision documents shall be coordinated with the Cost Engineering DX, located in the Walla Walla District. For decision documents prepared under the model Programmatic Review Plan, Regional cost personnel that are pre-certified by the DX will conduct the cost engineering ATR. The DX will provide the Cost Engineering DX certification. The RMO will coordinate with the Cost Engineering DX on the selection of the cost engineering ATR team member.

9. MODEL CERTIFICATION AND APPROVAL

The approval of planning models under EC 1105-2-412 is not required for CAP projects. MSC Commanders are responsible for assuring models for all planning activities to ensure the models are technically and theoretically sound, compliant with USACE policy, computationally accurate, and based on reasonable assumptions. Therefore, the use of a certified/approved planning model is highly recommended should be used whenever appropriate. Planning models are defined as any models and analytical tools that planners use to define water resources management problems and opportunities, to formulate potential alternatives to address the problems and take advantage of the opportunities, to evaluate potential effects of alternatives and to support decision making. The selection and application of the model and the input and output data is still the responsibility of the users and is subject to DQC and ATR.

The responsible use of well-known and proven USACE developed and commercial engineering software will continue and the professional practice of documenting the application of the software and modeling results will be followed. As part of the USACE Scientific and Engineering Technology (SET) Initiative, many engineering models have been identified as preferred or acceptable for use on Corps studies and these models should be used whenever appropriate. The selection and application of the model and the input and output data is still the responsibility of the users and is subject to DQC and ATR.

- a. **Planning Models.** The following planning models are anticipated to be used in the development of the decision document:

Model Name and Version	Brief Description of the Model and How It Will Be Applied in the Study	Certification / Approval Status
IWR-PLAN	IWR-PLAN may be used to conduct the Cost Effectiveness (CE) and Incremental Cost Analyses (ICA) analyses if deemed appropriate for the level of evaluation required for this study. It may not be a useful tool for this analysis given the limited number of viable measures and alternatives.	Certified
Study specific spreadsheet (model)	If IWR-PLAN is deemed inappropriate for this study, a spreadsheet model evaluating the CE/ICA will be completed. These calculations will be verified during the ATR process.	Certification not required. Standard spreadsheet calculations to be verified via ATR.
Habitat Quantification model	A model similar to the USFWS HSI will be used to quantify habitat units. The native species for this project are: Northern Pike, Greater Redhorse Sucker, White Sucker, Longnose Sucker, Shorthead Sucker, Smallmouth Bass, Walleye, American Eel, Northern Pickerel, Johnny Darter, and Creek Chub.	Must be a certified model or spreadsheet calculations verifiable during the ATR process.

- b. **Engineering Models.** The following engineering models are anticipated to be used in the development of the decision document:

Model Name and Version	Brief Description of the Model and How It Will Be Applied in the Study	Approval Status
HEC-RAS 4.0 (River Analysis System)	The Hydrologic Engineering Center's River Analysis System (HEC-RAS) program provides the capability to perform one-dimensional steady and unsteady flow river hydraulics calculations. The program will be used for steady flow analysis to evaluate the future without- and with-project conditions along the Wild River and its tributaries.	HH&C CoP Preferred Model

10. REVIEW SCHEDULES AND COSTS

- a. **ATR Schedule and Cost.**

Description	Scheduled Start Date	Scheduled Completion Date	Cost
DPR/EA ATR Package	March 2013	April 2013	\$25,000
AFB Milestone	June 2013	August 2013	-

- b. Type I IEPR Schedule and Cost.** Not applicable.
- c. Model Review Schedule and Cost.** For decision documents prepared under the model Programmatic Review Plan, use of existing certified or approved planning models is encouraged. Where uncertified or unapproved model are used, review of the model for use will be accomplished through the ATR process. The ATR team should apply the principles of EC 1105-2-412 during the ATR to ensure the model is theoretically and computationally sound, consistent with USACE policies, and adequately documented. If specific uncertified models are identified for repetitive use within a specific district or region, the appropriate PCX, MSC(s), and home District(s) will identify a unified approach to seek certification of these models.

11. PUBLIC PARTICIPATION

State and Federal resource agencies may be invited to participate in the study covered by this review plan as partner agencies or as technical members of the PDT, as appropriate. Agencies with regulatory review responsibilities will be contacted for coordination as required by applicable laws and procedures. The ATR team will be provided copies of public and agency comments.

Two public meetings were held during the development of the alternatives. These meetings were held on February 15, 2012 and May 17, 2012.

12. REVIEW PLAN APPROVAL AND UPDATES

The home MSC Commander is responsible for approving this review plan and ensuring that use of the Model Programmatic Review Plan is appropriate for the specific project covered by the plan. The review plan is a living document and may change as the study progresses. The home district is responsible for keeping the review plan up to date. Minor changes to the review plan since the last MSC Commander approval are documented in Attachment 3. Significant changes to the review plan (such as changes to the scope and/or level of review) should be re-approved by the MSC Commander following the process used for initially approving the plan. Significant changes may result in the MSC Commander determining that use of the Model Programmatic Review Plan is no longer appropriate. In these cases, a project specific review plan will be prepared and approved in accordance with EC 1154-1-214 and Director of Civil Works' Policy Memorandum #1. The latest version of the review plan, along with the Commanders' approval memorandum, will be posted on the home district's webpage.

ATTACHMENT 2: SAMPLE STATEMENT OF TECHNICAL REVIEW FOR DECISION DOCUMENTS

COMPLETION OF AGENCY TECHNICAL REVIEW

The Agency Technical Review (ATR) has been completed for the Section 206 for Menomonee River, Menomonee, Wisconsin. The ATR was conducted as defined in the project’s Review Plan to comply with the requirements of EC 1154-1-214. During the ATR, compliance with established policy principles and procedures, utilizing justified and valid assumptions, was verified. This included review of: assumptions, methods, procedures, and material used in analyses, alternatives evaluated, the appropriateness of data used and level obtained, and reasonableness of the results, including whether the product meets the customer’s needs consistent with law and existing US Army Corps of Engineers policy. The ATR also assessed the District Quality Control (DQC) documentation and made the determination that the DQC activities employed appear to be appropriate and effective. All comments resulting from the ATR have been resolved and the comments have been closed in DrCheckssm.

SIGNATURE _____ Date _____
Name
ATR Team Leader
Office Symbol/Company

SIGNATURE _____ Date _____
Steve Checks
Project Manager (home district)
CELRE-P-PM

SIGNATURE _____ Date _____
Name
Architect Engineer Project Manager¹
Company, location

SIGNATURE _____ Date _____
Name
Review Management Office Representative
Office Symbol

CERTIFICATION OF AGENCY TECHNICAL REVIEW

Significant concerns and the explanation of the resolution are as follows: Describe the major technical concerns and their resolution.

As noted above, all concerns resulting from the ATR of the project have been fully resolved.

SIGNATURE _____ Date _____
Name
Chief, Engineering Division (home district)
Office Symbol

SIGNATURE _____ Date _____
Name
Chief, Planning Division (home district)
Office Symbol

¹ Only needed if some portion of the ATR was contracted

ATTACHMENT 3: REVIEW PLAN REVISIONS

Revision Date	Description of Change	Page / Paragraph Number

ATTACHMENT 4: ACRONYMS AND ABBREVIATIONS

<u>Term</u>	<u>Definition</u>	<u>Term</u>	<u>Definition</u>
AFB	Alternative Formulation Briefing	NED	National Economic Development
ASA(CW)	Assistant Secretary of the Army for Civil Works	NER	National Ecosystem Restoration
ATR	Agency Technical Review	NEPA	National Environmental Policy Act
CAP	Continuing Authorities Program	O&M	Operation and maintenance
CSDR	Coastal Storm Damage Reduction	OMB	Office and Management and Budget
DPR	Detailed Project Report	OMRR&R	Operation, Maintenance, Repair, Replacement and Rehabilitation
DQC	District Quality Control/Quality Assurance	OEO	Outside Eligible Organization
DX	Directory of Expertise	OSE	Other Social Effects
EA	Environmental Assessment	PCX	Planning Center of Expertise
EC	Engineer Circular	PDT	Project Delivery Team
EIS	Environmental Impact Statement	PAC	Post Authorization Change
EO	Executive Order	PMP	Project Management Plan
ER	Ecosystem Restoration	PL	Public Law
FDR	Flood Damage Reduction	QMP	Quality Management Plan
FEMA	Federal Emergency Management Agency	QA	Quality Assurance
FRM	Flood Risk Management	QC	Quality Control
FSM	Feasibility Scoping Meeting	RED	Regional Economic Development
GRR	General Reevaluation Report	RMC	Risk Management Center
HQUSACE	Headquarters, U.S. Army Corps of Engineers	RMO	Review Management Organization
IEPR	Independent External Peer Review	RTS	Regional Technical Specialist
ITR	Independent Technical Review	SAR	Safety Assurance Review
LRR	Limited Reevaluation Report	USACE	U.S. Army Corps of Engineers
MSC	Major Subordinate Command	WRDA	Water Resources Development Act



DEPARTMENT OF THE ARMY
U.S. ARMY ENGINEER DIVISION, GREAT LAKES AND OHIO RIVER
CORPS OF ENGINEERS
550 MAIN STREET
CINCINNATI, OH 45202-3222

2 April 13

CELRD-PD-G

MEMORANDUM FOR Commander, U.S. Army Engineer District, Detroit, (Attn: Jim Galloway, CELRE-PL), 477 Michigan Avenue, Detroit, MI 48226-2550

SUBJECT: Review Plan for Menomonee River, Milwaukee, Wisconsin, CAP Section 206

1. The attached decision document Review Plan (RP) for Menomonee River was presented to the Great Lakes and Ohio River Division for approval in accordance with EC 1165-2-214 "Civil Works Review" dated 15 Dec 2012.
2. The proposed project would rehabilitate approximately 3,700 linear feet of a concrete channel on the Menomonee River in Milwaukee, Wisconsin. The channel was lined with concrete in the 1970s for conveyance of flood discharges but suppresses the natural riverine habitat. The project will include removal of the concrete channel, floodplain widening, bed and bank stabilization, low-flow channel and possible meanders, pools and riffles.
3. The RP defines the scope and level of peer review for the activities to be performed for the subject project. The USACE LRD Review Management Organization (RMO) has reviewed the attached RP and concurs that it describes the scope of review for work phases and addresses all appropriate levels of review consistent with the requirements described in EC 1165-2-214.
4. I concur with the recommendations of the RMO and approve the enclosed RP for the Menomonee River project.
5. The District is requested to post the RP to its website. Prior to posting, the names of all individuals identified in the RP and the dollar values of all project costs should be removed.
6. If you have any questions please contact Dr. Hank Jarboe, CELRD-PDP, at (513) 684-6050.

Encl
Review Plan

Margaret W. Burcham
MARGARET W. BURCHAM
Brigadier General, USA
Commanding